

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building 1100 West Market													
1100 West Market 3rd Floor Painting for University Communicat	2019-688		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building 1510 Walker Avenue (4th Floor)													
1510 Walker 4th Floor Alterations- Peace & Conflict	2018-640		Design		3/2/2018	<input checked="" type="checkbox"/>	\$9,700	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building 326 Tate St													
326 Tate Street Water Infiltration	2019-713		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building 812 Lilly Avenue													
812 Lilly Avenue Renovations	2019-665		Construction	Tim Rouse		<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building 840 Neal Street													
840 Neal Water Intrusion	2019-720		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Alumni House													
Alumni House Blackboard Installation	2019-707		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Becher-Weaver													
Becher- Weaver Adminstrative Service Center	2019-668	TBD	Design		8/12/2018	<input type="checkbox"/>	\$9,256,900	\$9,256,900	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Becher Weaver Warehouse 299C Modifications - Theatre Storage	2019-648		Design	Arash Roshan	3/2/2018	<input checked="" type="checkbox"/>	\$99,100	\$99,100	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	4/24/2019	7/9/2019
Becher-Weaver UNCG Online Offices	2019-711		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
UNCG Online Specialized Recording Room Feasibility Study	2019-645		Design			<input type="checkbox"/>	\$0	\$15,000	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Brown													
Brown Building 111, 113 and 115	2019-716		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Sprinkle Theater Alteration and Control Room Relocation	2018-600	Bill Chatfield	Design	Bill Chatfield	1/22/2018	<input checked="" type="checkbox"/>	\$427,000	\$427,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	10/31/2019	7/31/2019

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Bryan													
Bryan 137 Renovation	2019-715		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Bryan 401 Suite Partitions	2019-655		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Bryan Building Assessment/Programming Study	2019-714		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Bryan Suite 235 Renovations	2019-709		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Bryan Building													
Bryan 231 Sound Proofing	2018-631		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Campus-General													
2018 Structural Integrity Deficiency Review	2019-694		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Parking Lots 1,7,45 and Becher Weaver Budget and Feasibility St	2019-693		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
UNCG State Building Roof Assessment	2019-697		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
University Communications- Request to Rename Streets	2018-642		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Coleman													
Coleman 136A Electrical Panel Assessment	2019-664		Design	Dennis Bowie	5/22/2018	<input type="checkbox"/>	\$30,000	\$12,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman 137 Athletic Academic Success	2019-705	Bill Chatfield	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman 332 Alterations	2019-682		Design	Arash Roshan	1/10/2019	<input checked="" type="checkbox"/>	\$286,800	\$250,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>			1/29/2020
Coleman Athletics -Men's Basketball Team Lounge	2019-646		Design	Arash Roshan	1/14/2019	<input checked="" type="checkbox"/>	\$231,200	\$220,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		4/2/2020
Coleman Athletics Weight Room 123 Alterations	2019-661	Bill Chatfield	Design	Bill Chatfield		<input type="checkbox"/>	\$0	\$1,000,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman Courtyard Project	2019-659		Design	Arash Roshan	10/31/2018	<input checked="" type="checkbox"/>	\$20,000	\$20,000	<input type="checkbox"/>	<input type="checkbox"/>		10/10/2018	8/22/2019
Coleman Suite 401 Renovations	2019-708		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Cone Art													
Cone Building (Weatherspoon) Rm. 107 Soundproofing Budget	2019-698		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Cone Building Weatherspoon Renovations	2019-672		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Weatherspoon Sculpture Courtyard	2019-712		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Eberhart													
Eberhart 565 Renovations	2018-629		Design	Bo Bost	2/5/2018	<input type="checkbox"/>	\$29,200	\$29,200	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		7/27/2018
Eberhart Back Up Generator	2019-719		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Eberhart BIO Research Lab Estimate	2018-611		Design		4/11/2018	<input type="checkbox"/>	\$1,252,900	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Eberhart Psychology 2nd Floor Office Alterations	2019-662		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Elliott University Center													
EUC Basement Career Services Suite Renovation	2019-706		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
EUC Cone Ballroom Lighting Upgrade	2018-621		Construction	Dennis Bowie	11/9/2017	<input type="checkbox"/>	\$284,900	\$284,900	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$212,500	1/4/2019	1/4/2019
EUC Digital Board Installation	2018-615		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Family Research Center													
Family Research Center ADA Access Ramp	2019-686		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Ferguson													
CSD Paint and Carpet Ferguson Audiology Clinic	2019-647		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Ferguson 341B Bathroom ADA Conversion	2019-710		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Gove Health Center													
Gove Health Generator Request	2019-683		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Gove Student Health Center Room 013 Office Renovation	2019-701		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Gove-Women's Health Clinic Alterations	2019-656		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Graham													
Graham Roof Replacement	2019-687	Lee Cox	Design	Lee Cox		<input type="checkbox"/>	\$0	\$350,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Jackson Library													
Jackson and Music Libraries Digital Signage System Installation	2019-699		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Jackson Library 072 Catering Kitchen	2019-704		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Jackson Library Crossroads Re-Design	2019-673		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Jackson Library Tower Group Studies Room	2019-674		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building McIver Street													
Demolition of 111,113,115 and 213 McIver	2019-679		Design	Arash Roshan	11/2/2018	<input checked="" type="checkbox"/>	\$131,100	\$131,100	<input checked="" type="checkbox"/>	<input type="checkbox"/>		5/1/2019	5/20/2019
Building Mehl Building - N GURP Campus													
North Campus Plant and Pollination Center	2019-653		Non-Capital	Arash Roshan	5/24/2018	<input checked="" type="checkbox"/>	\$448,920	\$448,920	<input type="checkbox"/>	<input type="checkbox"/>	\$0		5/10/2019
Building Moore-Strong Residence Hall													
Moore Strong Residence Hall Roof Replacement	2019-690		Design			<input type="checkbox"/>	\$0	\$300,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Mossman Administration													
Mossman 122 Office Renovation	2019-717		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Mossman 180 Alterations	2018-632		Design		2/23/2018	<input type="checkbox"/>	\$19,100	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Mossman 3rd Floor Suite Renovations	2017-562		Design		1/11/2019	<input type="checkbox"/>	\$289,300	\$289,300	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Mossman Suite 123 Alterations-University Counsel	2018-641		Design		10/26/2018	<input type="checkbox"/>	\$165,100	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	5/27/2019	5/27/2019
Registrar Suite Cubicle Renovation	2019-670		Design	Arash Roshan	12/6/2018	<input checked="" type="checkbox"/>	\$289,600	\$290,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	1/1/2019	9/10/2019
Building Music													
Music Building Room 115 Recording Studio	2018-623		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Petty													
Math & Statistics Department Office Reconfiguration	2018-603		Design		2/2/2018	<input type="checkbox"/>	\$147,800	\$0	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		7/31/2018
Building Phillips-Hawkins Residence Hall													
Phillips- Hawkins Roof Replacement	2019-689	Buddy Hale	Design	Buddy Hale		<input type="checkbox"/>	\$0	\$370,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project Type	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Piney Lake													
Piney Lake Maintenance Building Concrete Pad	2019-702		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Piney Lake - 088													
Piney Lake Capital Improvements	2018-635		Design		8/20/2018	<input checked="" type="checkbox"/>	\$18,500	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Police													
Police Building ADA Exterior Door Access	2019-644		Design			<input type="checkbox"/>	\$0	\$5,000	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Sink													
Campus Supply Fuel Pump Upgrade	2019-692		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Stone													
Stone 142 Classroom Renovations	2019-667	Lee Cox	Design	Lee Cox		<input type="checkbox"/>	\$0	\$600,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Stone Animal Quarters Back Up	2019-718		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Sullivan Science													
Sullivan 245 Research Lab Fume Hood	2019-700		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Sullivan Interview Room Conversion	2019-703		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Taylor													
Taylor Stage Engineering/Condition Assessment	2018-609		Design	Bill Chatfield		<input type="checkbox"/>	\$29,500	\$29,500	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$15,852		4/10/2019
Taylor Theatre Audio/Sound Upgrade	2019-677		Design		8/16/2018	<input checked="" type="checkbox"/>	\$260,000	\$260,200	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Taylor Theatre Box Boom Access Alterations	2019-680		Design		8/10/2018	<input checked="" type="checkbox"/>	\$620,700	\$25,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Taylor Theatre Dimmer Controls	2019-676		Design		8/10/2018	<input checked="" type="checkbox"/>	\$90,800	\$90,800	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Taylor Theatre Roof Access Hatch Alterations	2019-681		Design		8/10/2018	<input checked="" type="checkbox"/>	\$620,700	\$25,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Taylor Theatre Signage	2019-675		Design		8/10/2018	<input checked="" type="checkbox"/>	\$20,400	\$10,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		