

## FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
<b>Building 1100 West Market</b>													
1100 West Market 2nd & 3rd Floor Renovations	2017-571	Cynthia Barnes-Phipps	Design		6/22/2017	<input checked="" type="checkbox"/>	\$182,100	\$182,100	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	1/18/2018	
McIver Move Renovations for UTLC	2017-549	John Pope	Design	Tim Rouse	2/10/2017	<input type="checkbox"/>	\$106,800	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building 500 Forest St</b>													
500 Forest Street Office Renovations	2018-599	Brian Payne	Design		7/6/2017	<input type="checkbox"/>	\$8,500	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		11/30/2017
<b>Building 842 B W Gate City Blvd</b>													
McIver Move Renovations for 842B W. Gate City Blvd	2018-607	John Pope	Design	Tim Rouse	6/28/2017	<input type="checkbox"/>	\$36,378	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		11/1/2017
<b>Building 842 C W Gate City Blvd</b>													
McIver Move Renovations for 842C W. Gate City Blvd	2017-559	John Pope	Design	Tim Rouse	7/7/2017	<input checked="" type="checkbox"/>	\$59,300	\$59,300	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		11/15/2017
<b>Building 842A W Gate City Blvd</b>													
McIver Move Renovations for 842A W. Gate City Blvd	2017-551	John Pope	Design	Tim Rouse	2/15/2017	<input checked="" type="checkbox"/>	\$24,200	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		12/8/2017
<b>Building Bryan</b>													
Bryan 235 Sink Installation	2018-583	Bill Chatfield	Design	Bo Bost	3/27/2017	<input checked="" type="checkbox"/>	\$12,400	\$12,400	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		10/31/2017
Bryan 456 Modifications	2017-578	Johnny Watterson	Design			<input type="checkbox"/>	\$0	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	9/29/2017	9/29/2017
<b>Building Campus Supply</b>													
McIver Move Renovations for ITS Campus Supply	2017-560	John Pope	Design	Tim Rouse	3/17/2017	<input type="checkbox"/>	\$98,300	\$98,300	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
<b>Building Campus-General</b>													
2017 Senior Class Gift Garden	2017-582	Scott Noble	Design		5/5/2017	<input type="checkbox"/>	\$2,000	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Carmichael</b>													
Carmichael Building Upgrades	2017-545	Jill Snowdon	Construction	Johnny Watterson	10/25/2016	<input checked="" type="checkbox"/>	\$115,600	\$115,600	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$143,846	6/7/2017	8/14/2017

## FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
<b>Building Coleman</b>													
Coleman 152 Renovations	2017-543	Bill Chatfield	Design	Dennis Bowie	10/28/2016	<input type="checkbox"/>	\$370,000	\$370,000	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		5/15/2018
Coleman 155 Renovations	2017-577	Bill Chatfield	Design	Dennis Bowie	4/19/2017	<input type="checkbox"/>	\$209,600	\$266,143	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		8/8/2018
Coleman 332 Suite Waiting Area	2018-605	Bill Chatfield	Design		9/6/2017	<input type="checkbox"/>	\$29,800	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman 338 and 340 KIN Lab	2017-535	John Pope	Design	Dennis Bowie	12/23/2016	<input type="checkbox"/>	\$81,200	\$81,200	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Coleman Environmental Chamber Installation	2018-588	Bill Chatfield	Design	Dennis Bowie	5/16/2017	<input checked="" type="checkbox"/>	\$73,600	\$176,600	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	2/9/2018	3/9/2018
<b>Building Eberhart</b>													
Eberhart BIO Research Lab Estimate	2018-611	Brian Payne	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Elliott University Center</b>													
EUC Digital Board Installation	2018-615	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Faculty Center</b>													
McIver Move Renovations for CFNC	2018-592	Bill Chatfield	Design		7/7/2017	<input type="checkbox"/>	\$17,300	\$17,300	<input type="checkbox"/>	<input type="checkbox"/>	\$3,281	10/16/2017	10/16/2017
<b>Building Financial Aid</b>													
723 Kenilworth St Interior Renovations	2017-579	Brian Payne	Design		5/9/2017	<input type="checkbox"/>	\$276,200	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		1/30/2018
<b>Building Forney</b>													
McIver Move Renovations for Enrollment Management	2017-569	Cynthia Barnes-Phipps	Design		2/15/2017	<input type="checkbox"/>	\$75,000	\$75,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0	1/16/2018	1/16/2018
<b>Building Gove Health Center</b>													
Gove Counseling Center Renovations	2017-568	Brian Payne	Design	Bo Bost	5/5/2017	<input checked="" type="checkbox"/>	\$72,800	\$72,800	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		1/12/2018
<b>Building Gray Home</b>													
Gray Home Display Screen	2018-613	Brian Payne	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Jackson Library</b>													
Jackson Library 061 Alterations	2017-539	Cynthia Barnes-Phipps	Construction	Cynthia Barnes-Phipps	3/3/2017	<input checked="" type="checkbox"/>	\$17,400	\$17,400	<input type="checkbox"/>	<input type="checkbox"/>	\$7,461	7/31/2017	9/20/2017
Jackson Library Space Review	2018-616	Brian Payne	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Jarrell Hall Active Learning Space	2018-595	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		

## FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
<b>Building McIver</b>													
McIver Move Renovations for Theater - 326 AND 328 Tate Stree	2017-553	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$2,200,000	\$2,575,825	<input type="checkbox"/>	<input type="checkbox"/>	\$1,932,380		12/12/2017
McIver Move Renovations for Theater - 812 Lilly Avenue	2017-553	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$905,181	\$540,750	<input type="checkbox"/>	<input type="checkbox"/>	\$751,200	11/27/2017	11/27/2017
<b>Building McNutt</b>													
McIver Move Renovations for ITS McNutt	2017-552	Ken Pearce	Construction	Jill Snowdon	1/12/2017	<input checked="" type="checkbox"/>	\$123,282	\$108,400	<input type="checkbox"/>	<input type="checkbox"/>	\$103,251	4/20/2017	5/30/2017
<b>Building Moore</b>													
McIver Move Renovations for Nursing	2017-547	Cynthia Barnes-Phipps	Construction	Bo Bost	2/15/2017	<input checked="" type="checkbox"/>	\$99,000	\$99,000	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$53,300	8/8/2017	8/8/2017
<b>Building Moran Commons and Plaza</b>													
Moran Commons College Entrance	2018-617	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Moran Commons Snow Shield	2018-612	Brian Payne	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Mossman Administration</b>													
Mossman 136 Alterations	2018-602	Bill Chatfield	Construction	Johnny Watterson	7/24/2017	<input type="checkbox"/>	\$4,600	\$4,600	<input type="checkbox"/>	<input type="checkbox"/>	\$4,500	8/1/2017	9/1/2017
Mossman 228 Sink Installation	2018-590	Bill Chatfield	Design	Johnny Watterson	4/27/2017	<input checked="" type="checkbox"/>	\$15,000	\$12,400	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		11/17/2017
Mossman 281 Door Installation	2018-586	Matt Takacs	Construction	Bo Bost	4/5/2017	<input checked="" type="checkbox"/>	\$3,700	\$3,700	<input type="checkbox"/>	<input type="checkbox"/>	\$0	8/28/2017	9/8/2017
Mossman Lobby Upgrades	2017-557	Johnny Watterson	Design	Johnny Watterson		<input type="checkbox"/>	\$0	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Music</b>													
Music Building Bi-Directional Amplifier Installation	2018-597	John Pope	Construction	Johnny Watterson		<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		10/11/2017
<b>Building Other</b>													
UNCG Biology - Plant and Pollination Center	2018-593	John Pope	Design		5/4/2017	<input type="checkbox"/>	\$488,500	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		5/29/2018
<b>Building Petty</b>													
Math & Statistics Department Office Reconfiguration	2018-603	John Pope	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Petty 167 Alterations	2018-614	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		

## FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
<b>Building Salvation Army</b>													
McIver Move Renovations Salvation Army Properties - 821 S Ay	2017-554	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$4,995,000	\$4,960,155	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$700,115	9/12/2017	9/12/2017
McIver Move Renovations Salvation Army Properties - 840 Neal	2017-554	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$4,021,783	\$4,021,783	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$2,820,900	11/17/2017	11/17/2017
<b>Building School of Education</b>													
School of Ed Classroom and Hallway Painting	2018-596	Cynthia Barnes-Phipps	Design		8/8/2017	<input type="checkbox"/>	\$100,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0	1/8/2018	
<b>Building Stone</b>													
McIver Move Renovations for HHS Advising	2018-594	Cynthia Barnes-Phipps	Design		7/6/2017	<input type="checkbox"/>	\$20,400	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		12/7/2017
Stone Building 107 Alterations	2018-606	Johnny Watterson	Construction	Johnny Watterson		<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Sullivan Science</b>													
Sullivan BIO Research Lab Estimate	2018-610	Brian Payne	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Sullivan Building Bi-Directional Amplifier Installation	2018-598	John Pope	Construction	Johnny Watterson		<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building Surplus Warehouse</b>													
McIver Move Renovations- Online University (DCL)	2017-550	Cynthia Barnes-Phipps	Design	Dennis Bowie	2/2/2017	<input type="checkbox"/>	\$276,700	\$276,700	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	12/19/2017	1/20/2018
<b>Building Taylor</b>													
Taylor Stage Engineering/Condition Assessment	2018-609	Johnny Watterson	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
<b>Building UNCG Auditorium</b>													
UNCG Auditorium History Exhibit	2018-604	John Pope	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		