

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building													
North Campus Plant and Pollination Center	2019-653	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building 1100 West Market													
1100 West Market 2nd & 3rd Floor Renovations	2017-571	Cynthia Barnes-Phipps	Design	Tim Rouse	6/22/2017	<input checked="" type="checkbox"/>	\$182,100	\$100,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	6/13/2018	7/19/2018
McIver Move Renovations for UTLC	2017-549	John Pope	Construction	Tim Rouse	2/10/2017	<input type="checkbox"/>	\$106,800	\$106,800	<input type="checkbox"/>	<input type="checkbox"/>	\$112,144	1/5/2018	1/5/2018
UTLC Window Frosting-1100 West Market-139	2018-637	Cynthia Barnes-Phipps	Design	Tim Rouse	4/23/2018	<input checked="" type="checkbox"/>	\$5,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building 1510 Walker Avenue (4th Floor)													
Peace & Conflict Studies 4th Floor 1510	2018-640	Brian Payne	Design	Tim Rouse	3/2/2018	<input type="checkbox"/>	\$10,000	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		3/31/2018
Building 328 Tate Street													
328 Tate Compact Shelving Installation	2019-657		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building 500 Forest St													
500 Forest Kitchen Alterations	2018-620	Brian Payne	Construction	Bo Bost	2/20/2018	<input type="checkbox"/>	\$10,200	\$15,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		5/31/2018
Building 842B W. Gate City Blvd.													
842 B W. Gate City Blvd.	2018-607	Delana Reinard	Construction	Bo Bost	10/5/2017	<input type="checkbox"/>	\$23,733	\$36,068	<input type="checkbox"/>	<input type="checkbox"/>	\$0	6/30/2018	6/30/2018
Building 903 W. Gate City Blvd.													
Curry Tire Renovations for HRL	2018-636	Delana Reinard	Design			<input type="checkbox"/>	\$0	\$200,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Becher-Weaver													
Becher Weaver Warehouse 299C Modifications - Theatre Storage	2019-648	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
UNCG Online Specialized Recording Room Feasibility Study	2019-645	Brian Payne	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Brown													
Sprinkle Theater Alteration and Control Room Relocation	2018-600	Bill Chatfield	Design			<input type="checkbox"/>		\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Bryan													
Bryan 401 Suite Partitions	2019-655		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
McIver Move UTLC/ITS Sandbox Bryan 209	2018-625	Bill Chatfield	Design		2/13/2018	<input type="checkbox"/>	\$83,100	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		7/27/2018

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Bryan Building													
Bryan 231 Sound Proofing	2018-631	Delana Reinard	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Campus Supply													
McIver Move Renovations for ITS Campus Supply	2017-560	John Pope	Construction	Tim Rouse	3/17/2017	<input type="checkbox"/>	\$98,300	\$98,300	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$120,377	1/12/2018	1/22/2018
Building Campus-General													
2017 Senior Class Gift Garden	2017-582	Brian Payne	Construction	Bo Bost	12/13/2017	<input type="checkbox"/>	\$2,000	\$2,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		5/21/2018
University Communications- Request to Rename Streets	2018-642	Lenny Caudill	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Carmichael													
Carmichael Building Upgrades	2017-545	Johnny Watterson	Construction	Johnny Watterson	10/25/2016	<input checked="" type="checkbox"/>	\$115,600	\$115,600	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$143,846	6/7/2017	8/14/2017
Building Coleman													
Coleman 137 Academic Center Renovations	2017-544	Bill Chatfield	Design	Dennis Bowie	10/26/2016	<input type="checkbox"/>	\$299,000	\$299,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		12/3/2018
Coleman 152 Lighting Upgrade	2019-651	Bill Chatfield	Design			<input type="checkbox"/>	\$0	\$20,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman 152 Renovations	2017-543	Bill Chatfield	Construction	Dennis Bowie	10/28/2016	<input type="checkbox"/>	\$400,000	\$400,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$300,000	7/17/2018	7/17/2018
Coleman 155 Renovations	2017-577	Bill Chatfield	Construction	Bo Bost	4/19/2017	<input type="checkbox"/>	\$209,600	\$266,143	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$142,000	7/11/2018	7/11/2018
Coleman Athletics Renovation Estimate Request	2019-646	Lenny Caudill	Design		5/2/2018	<input type="checkbox"/>	\$201,400	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Coleman Courtyard Project	2019-659		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman Environmental Chamber Installation	2018-588	Bill Chatfield	Construction	Bo Bost	5/16/2017	<input checked="" type="checkbox"/>	\$73,600	\$76,600	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$37,000	5/23/2018	5/23/2018
Coleman Suite 420 Alterations	2019-658		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Eberhart													
Eberhart 565 Renovations	2018-629	Lenny Caudill	Design	Bo Bost	2/5/2018	<input type="checkbox"/>	\$29,200	\$0	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		7/27/2018
Eberhart BIO Research Lab Estimate	2018-611	Brian Payne	Design		4/11/2018	<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Elliott University Center													
EUC Bi-Directional Amplifier System Installation	2019-652	Bill Chatfield	Design			<input type="checkbox"/>	\$0	\$73,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
EUC Cone Ballroom/Auditorium Lighting Upgrade	2018-621	Brian Payne	Design	Tim Rouse	11/9/2017	<input type="checkbox"/>	\$284,900	\$284,900	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		1/6/2019
EUC Digital Board Installation	2018-615	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
EUC Renovations to Ground Floor	2018-626	Cynthia Barnes-Phipps	Design	Tim Rouse	1/16/2018	<input type="checkbox"/>	\$99,300	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Ferguson													
CSD Paint and Carpet Ferguson Audiology Clinic	2019-647	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Forney													
McIver Move Renovations for Enrollment Management	2017-569	Cynthia Barnes-Phipps	Construction	Cynthia Barnes-Phipps	2/15/2017	<input checked="" type="checkbox"/>	\$75,000	\$75,000	<input type="checkbox"/>	<input type="checkbox"/>	\$72,686	1/16/2018	5/4/2018
Building Gove Health Center													
Gove-Women's Health Clinic Alterations	2019-656		Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building McIver													
McIver Move Renovations for Theater - 326 AND 328 Tate Stree	2017-553	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$2,200,000	\$2,575,825	<input type="checkbox"/>	<input type="checkbox"/>	\$1,932,380	12/12/2017	12/12/2017
McIver Move Renovations for Theater - 812 Lilly Avenue	2017-553	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$905,181	\$540,750	<input type="checkbox"/>	<input type="checkbox"/>	\$751,200	11/27/2017	11/27/2017
Building McNutt													
McNutt/Forest Street Signage	2018-624	Cynthia Barnes-Phipps	Design		5/10/2018	<input type="checkbox"/>	\$5,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0	7/2/2018	
Building Moran Commons and Plaza													
Moran Commons College Entrance	2018-617	Cynthia Barnes-Phipps	Design	Bo Bost	11/10/2017	<input checked="" type="checkbox"/>	\$14,700	\$14,700	<input type="checkbox"/>	<input type="checkbox"/>	\$0	6/18/2018	6/18/2018
Building Mossman Administration													
Mossman 180 Alterations	2018-632	Delana Reinard	Design		2/23/2018	<input type="checkbox"/>	\$19,100	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Mossman 228 Sink Installation	2018-590	Bill Chatfield	Construction	Bo Bost	4/27/2017	<input checked="" type="checkbox"/>	\$15,000	\$12,400	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	6/1/2018	6/1/2018
Mossman Suite 123 Alterations-University Counsel	2018-641	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Music													
Music Building Room 115 Recording Studio	2018-623	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Petty													
Math & Statistics Department Office Reconfiguration	2018-603	Lenny Caudill	Design		2/2/2018	<input type="checkbox"/>	\$147,800	\$0	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		7/31/2018
Building Piney Lake - 088													
Piney Lake Capital Improvements	2018-635	Delana Reinard	Design			<input checked="" type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Police													
Police Building ADA Exterior Door Access	2019-644	Delana Reinard	Design			<input type="checkbox"/>	\$0	\$5,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Salvation Army													
McIver Move Renovations Salvation Army Properties - 821 S Ay	2017-554	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$4,995,000	\$4,960,155	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$700,115	9/12/2017	9/12/2017
McIver Move Renovations Salvation Army Properties - 840 Neal	2017-554	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$4,021,783	\$4,021,783	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$2,820,900	11/17/2017	11/17/2017
Building School of Education													
SOEB 1st & 2nd Floor Corridor Painting	2018-639	Cynthia Barnes-Phipps	Design	Bo Bost	4/5/2018	<input type="checkbox"/>	\$36,400	\$36,400	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Stone													
McIver Move Renovations for HHS Advising	2018-594	Cynthia Barnes-Phipps	Construction	Dennis Bowie	7/6/2017	<input type="checkbox"/>	\$20,400	\$20,400	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$18,480	12/14/2017	1/19/2018
Building Sullivan Science													
Sullivan 227 Lab Alterations	2018-619	Brian Payne	Design	Tim Rouse	11/20/2017	<input type="checkbox"/>	\$200,500	\$296,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		7/27/2018
Sullivan BIO Research Lab Estimate	2018-610	Brian Payne	Design	Tim Rouse	11/1/2017	<input type="checkbox"/>	\$100,300	\$100,300	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		8/15/2018
Building Surplus Warehouse													
McIver Move Renovations- Online University (DCL)	2017-550	Cynthia Barnes-Phipps	Construction	Dennis Bowie	2/2/2017	<input type="checkbox"/>	\$276,700	\$294,955	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$250,000	1/18/2018	2/9/2018
UNCG Online Media Studio Modifications	2019-650	Brian Payne	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Taylor													
Taylor Stage Engineering/Condition Assessment	2018-609	Bill Chatfield	Design			<input type="checkbox"/>	\$0	\$6,500	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building UNCG Auditorium													
UNCG Auditorium History Exhibit	2018-604	Ken Pearce	Design	Jill Snowdon	8/10/2017	<input type="checkbox"/>	\$135,650	\$135,650	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		4/6/2018