

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building 1100 West Market													
1100 West Market 2nd & 3rd Floor Renovations	2017-571	Cynthia Barnes-Phipps	Design	Tim Rouse	6/22/2017	<input checked="" type="checkbox"/>	\$182,100	\$182,100	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	5/31/2018	
Building 500 Forest St													
500 Forest Kitchen Alterations	2018-620	Brian Payne	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
500 Forest Street Office Renovations	2018-599	Brian Payne	Construction	Bo Bost	7/6/2017	<input checked="" type="checkbox"/>	\$8,500	\$10,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	6/1/2018	6/1/2018
Building 723 Kenilworth Street													
723 Kenilworth St. Interior Renovations	2017-579	Brian Payne	Construction	Bo Bost	5/9/2017	<input checked="" type="checkbox"/>	\$276,200	\$276,200	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$210,700	2/9/2018	2/9/2018
Building Becker-Weaver Warehouse & Adjacent													
UNCG Biology - Plant and Pollination Center	2018-593	John Pope	Design	Dennis Bowie	5/4/2017	<input type="checkbox"/>	\$488,500	\$488,500	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		5/29/2018
Building Brown													
Brown Building Control Booth Renovation	2018-600	Bill Chatfield	Design			<input type="checkbox"/>	\$106,100	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Bryan													
Bryan 235 Sink Installation	2018-583	Bill Chatfield	Construction	Bo Bost	3/27/2017	<input checked="" type="checkbox"/>	\$12,400	\$12,400	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
Bryan 456 Modifications	2017-578	Johnny Watterson	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	9/29/2017	9/29/2017
McIver Move UTLC/ITS Sandbox Bryan 209	2018-625	John Pope	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Campus Supply													
McIver Move Renovations for ITS Campus Supply	2017-560	John Pope	Construction	Tim Rouse	3/17/2017	<input type="checkbox"/>	\$98,300	\$98,300	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$120,377	1/12/2018	1/22/2018
Building Campus-General													
2017 Senior Class Gift Garden	2017-582	Brian Payne	Design		12/13/2017	<input type="checkbox"/>	\$2,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Envelope and Roofing Repairs - Campus Wide	2017-535	John Pope	Design			<input checked="" type="checkbox"/>	\$0	\$45,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Carmichael													
Carmichael Building Upgrades	2017-545	Jill Snowdon	Construction	Johnny Watterson	10/25/2016	<input checked="" type="checkbox"/>	\$115,600	\$115,600	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$143,846	6/7/2017	8/14/2017

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Coleman													
Coleman 152 Renovations	2017-543	Bill Chatfield	Design	Dennis Bowie	10/28/2016	<input type="checkbox"/>	\$400,000	\$400,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		5/15/2018
Coleman 155 Renovations	2017-577	Bill Chatfield	Design	Dennis Bowie	4/19/2017	<input type="checkbox"/>	\$209,600	\$266,143	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		8/8/2018
Coleman 332 Suite Waiting Area	2018-605	Bill Chatfield	Design		9/6/2017	<input type="checkbox"/>	\$29,800	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman 338 and 340 KIN Lab	2017-535	John Pope	Construction	Dennis Bowie	12/23/2016	<input type="checkbox"/>	\$81,200	\$81,200	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman Environmental Chamber Installation	2018-588	Bill Chatfield	Design	Dennis Bowie	5/16/2017	<input checked="" type="checkbox"/>	\$73,600	\$176,600	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	2/9/2018	3/9/2018
Building Eberhart													
Eberhart 565 Renovations	2018-629	John Pope	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Eberhart BIO Research Lab Estimate	2018-611	Brian Payne	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Elliott University Center													
EUC Cone Ballroom/Auditorium Lighting Upgrade	2018-621	Brian Payne	Design		11/9/2017	<input type="checkbox"/>	\$393,300	\$325,000	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
EUC Digital Board Installation	2018-615	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
EUC Renovations to Ground Floor	2018-626	Cynthia Barnes-Phipps	Design		1/11/2018	<input type="checkbox"/>	\$163,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Faculty Center													
McIver Move Renovations for CFNC	2018-592	Bill Chatfield	Construction	Tim Rouse	7/7/2017	<input type="checkbox"/>	\$17,300	\$17,300	<input type="checkbox"/>	<input type="checkbox"/>	\$3,281	10/16/2017	10/16/2017
Building Forney													
McIver Move Renovations for Enrollment Management	2017-569	Cynthia Barnes-Phipps	Construction	Bo Bost	2/15/2017	<input type="checkbox"/>	\$75,000	\$75,000	<input type="checkbox"/>	<input type="checkbox"/>	\$72,686	1/16/2018	1/19/2018
Building Gove Health Center													
Gove Counseling Center Renovations	2017-568	Brian Payne	Construction	Bo Bost	5/5/2017	<input checked="" type="checkbox"/>	\$72,800	\$180,800	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$147,475	2/19/2018	2/19/2018
Building Gray Home													
Gray Home Display Screen	2018-613	Brian Payne	Construction		11/21/2017	<input type="checkbox"/>	\$2,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Jackson Library													
Jackson Library 061 Alterations	2017-539	Cynthia Barnes-Phipps	Construction	Cynthia Barnes-Phipps	3/3/2017	<input checked="" type="checkbox"/>	\$17,400	\$17,400	<input type="checkbox"/>	<input type="checkbox"/>	\$7,461	7/31/2017	9/20/2017
Jarrell Hall Active Learning Space	2018-595	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building McIver													
McIver Move Renovations for Theater - 326 AND 328 Tate Stree	2017-553	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$2,200,000	\$2,575,825	<input type="checkbox"/>	<input type="checkbox"/>	\$1,932,380	12/12/2017	12/12/2017
McIver Move Renovations for Theater - 812 Lilly Avenue	2017-553	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$905,181	\$540,750	<input type="checkbox"/>	<input type="checkbox"/>	\$751,200	11/27/2017	11/27/2017
Building McNutt													
McNutt/Forest Street Signage	2018-624	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Moore													
McIver Move Renovations for Nursing	2017-547	Cynthia Barnes-Phipps	Construction	Bo Bost	2/15/2017	<input checked="" type="checkbox"/>	\$99,000	\$99,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$53,300	8/8/2017	8/8/2017
Building Moran Commons and Plaza													
Moran Commons College Entrance	2018-617	Cynthia Barnes-Phipps	Design	Bo Bost	11/10/2017	<input type="checkbox"/>	\$9,400	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Moran Commons Snow Shield	2018-612	Brian Payne	Construction	Bo Bost	9/28/2017	<input type="checkbox"/>	\$23,200	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Mossman Administration													
Mossman 180 Alterations	2018-632	Delana Reinard	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Mossman 228 Sink Installation	2018-590	Bill Chatfield	Construction	Bo Bost	4/27/2017	<input checked="" type="checkbox"/>	\$15,000	\$12,400	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Music													
Music Building Room 115 Recording Studio	2018-623	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Petty													
Math & Statistics Department Office Reconfiguration	2018-603	John Pope	Design			<input type="checkbox"/>	\$0	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		7/31/2018
Petty 167 Alterations	2018-614	Cynthia Barnes-Phipps	Design		12/13/2017	<input type="checkbox"/>	\$32,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Salvation Army													
McIver Move Renovations Salvation Army Properties - 821 S Ay	2017-554	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$4,995,000	\$4,960,155	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$700,115	9/12/2017	9/12/2017
Building Stone													
McIver Move Renovations for HHS Advising	2018-594	Cynthia Barnes-Phipps	Construction	Dennis Bowie	7/6/2017	<input type="checkbox"/>	\$20,400	\$20,400	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$18,480	12/14/2017	1/19/2018

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Sullivan Science													
Sullivan 227 Lab Alterations	2018-619	Brian Payne	Design	Bo Bost		<input type="checkbox"/>	\$15,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Sullivan BIO Research Lab Estimate	2018-610	Brian Payne	Design		11/1/2017	<input type="checkbox"/>	\$100,300	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Surplus Warehouse													
McIver Move Renovations- Online University (DCL)	2017-550	Cynthia Barnes-Phipps	Construction	Dennis Bowie	2/2/2017	<input type="checkbox"/>	\$276,700	\$294,955	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$250,000	1/18/2018	1/18/2018
Building Taylor													
Taylor Stage Engineering/Condition Assessment	2018-609	Bill Chatfield	Design	Johnny Watterson		<input type="checkbox"/>	\$0	\$6,500	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building UNCG Auditorium													
UNCG Auditorium History Exhibit	2018-604	Ken Pearce	Design	Bo Bost	8/10/2017	<input type="checkbox"/>	\$135,650	\$135,650	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		4/6/2018