

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building 1100 West Market													
1100 West Market 2nd & 3rd Floor Renovations	2017-571	Cynthia Barnes-Phipps	Design		6/22/2017	<input type="checkbox"/>	\$182,100	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	1/18/2018	
McIver Move Renovations for UTLC	2017-549	John Pope	Design	Tim Rouse	2/10/2017	<input type="checkbox"/>	\$106,800	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building 500 Forest St													
500 Forest Street Office Renovations	2018-599	Scott Noble	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		
Building Brown													
Brown Building Control Booth Renovation	2018-600	Matt Takacs	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Bryan													
Bryan 235 Sink Installation	2018-583	Bill Chatfield	Design	Bo Bost	3/27/2017	<input checked="" type="checkbox"/>	\$12,400	\$12,400	<input type="checkbox"/>	<input type="checkbox"/>	\$0		10/23/2017
Bryan 456 Modifications	2017-578	Johnny Watterson	Design			<input type="checkbox"/>	\$0	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0	9/29/2017	9/29/2017
Building Campus Supply													
McIver Move Renovations for ITS Campus Supply	2017-560	John Pope	Design	Tim Rouse	3/17/2017	<input type="checkbox"/>	\$98,300	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		11/28/2017
Building Campus-General													
2017 Senior Class Gift Garden	2017-582	Scott Noble	Design		5/5/2017	<input type="checkbox"/>	\$2,000	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
Branding Feasibility Study	2017-575	Fred Patrick	Design		4/13/2017	<input type="checkbox"/>	\$5,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		8/1/2017
Building Carmichael													
Carmichael Building Upgrades	2017-545	Jill Snowdon	Construction	Johnny Watterson	10/25/2016	<input checked="" type="checkbox"/>	\$115,600	\$115,600	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$143,846	6/7/2017	7/31/2017
Building Coleman													
Coleman 152 Renovations	2017-543	Fred Patrick	Design	Dennis Bowie	10/28/2016	<input type="checkbox"/>	\$370,000	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		5/15/2018
Coleman 155 Renovations	2017-577	Fred Patrick	Design	Dennis Bowie	4/19/2017	<input type="checkbox"/>	\$209,600	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		8/8/2018
Coleman 338 and 340 KIN Lab	2017-535	John Pope	Design	Dennis Bowie	12/23/2016	<input type="checkbox"/>	\$81,200	\$81,200	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Coleman Environmental Chamber Installation	2018-588	Bill Chatfield	Design	Dennis Bowie	5/16/2017	<input type="checkbox"/>	\$73,600	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		2/9/2018
Building Eberhart													
Eberhart 569/570 Modification	2018-585	Bill Chatfield	Design	Johnny Watterson	3/29/2017	<input checked="" type="checkbox"/>	\$6,600	\$6,600	<input type="checkbox"/>	<input type="checkbox"/>	\$0		9/26/2017

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Faculty Center													
Faculty Center First Floor Upgrades	2017-565	Matt Takacs	Construction	Johnny Watterson	2/18/2017	<input checked="" type="checkbox"/>	\$36,700	\$33,000	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$5,800	6/7/2017	6/22/2017
McIver Move Renovations for CFNC	2018-592	Howard Doyle	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Ferguson													
Ferguson 300 Alterations	2017-558	Cynthia Barnes-Phipps	Construction	Bo Bost	3/23/2017	<input checked="" type="checkbox"/>	\$24,000	\$24,000	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	6/7/2017	6/7/2017
Building Financial Aid													
723 Kenilworth St Interior Renovations	2017-579	Scott Noble	Design		5/9/2017	<input type="checkbox"/>	\$276,200	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		1/30/2018
Building Forney													
McIver Move Renovations for Enrollment Management	2017-569	Cynthia Barnes-Phipps	Design		2/15/2017	<input type="checkbox"/>	\$75,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0	1/16/2018	
Building Foust													
Foust 208 Renovations	2017-538	Cynthia Barnes-Phipps	Construction	Johnny Watterson	12/13/2016	<input checked="" type="checkbox"/>	\$6,600	\$7,590	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$5,839	6/7/2017	6/7/2017
Building Gove Health Center													
Gove Counseling Center Renovations	2017-568	Scott Noble	Design	Bo Bost	5/5/2017	<input checked="" type="checkbox"/>	\$72,800	\$72,800	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		1/12/2018
Building Jackson Library													
Jackson Library 061 Alterations	2017-539	Cynthia Barnes-Phipps	Design	Bo Bost	3/3/2017	<input checked="" type="checkbox"/>	\$17,400	\$17,400	<input type="checkbox"/>	<input type="checkbox"/>	\$0	7/31/2017	
Jackson Library Electrical Upgrades	2018-601	Matt Takacs	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Jarrell Hall Active Learning Space	2018-595	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
McIver Move Renovations for ITS Super Lab-Jackson Lib	2017-561	John Pope	Construction	Tim Rouse	2/13/2017	<input type="checkbox"/>	\$11,100	\$11,100	<input type="checkbox"/>	<input type="checkbox"/>	\$13,725	5/12/2017	5/12/2017
Building McIver													
McIver Move Renovations for 842C W. Gate City Blvd	2017-559	Bill Chatfield	Design	Tim Rouse	4/28/2017	<input type="checkbox"/>	\$116,000	\$29,750	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
McIver Move Renovations for Theater - 326 AND 328 Tate Stree	2017-553	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$2,200,000	\$2,575,825	<input type="checkbox"/>	<input type="checkbox"/>	\$0		12/12/2017
McIver Move Renovations for Theater - 812 Lilly Avenue	2017-553	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$905,181	\$540,750	<input type="checkbox"/>	<input type="checkbox"/>	\$751,200	11/27/2017	11/27/2017
Building McNutt													
McIver Move Renovations for ITS McNutt	2017-552	Ken Pearce	Construction	Jill Snowdon	1/12/2017	<input checked="" type="checkbox"/>	\$123,282	\$108,400	<input type="checkbox"/>	<input type="checkbox"/>	\$103,251	4/20/2017	5/30/2017

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Moore													
McIver Move Renovations for Nursing	2017-547	Cynthia Barnes-Phipps	Design	Bo Bost	2/15/2017	<input type="checkbox"/>	\$99,000	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	1/28/2018	
Building Moore Humanities and Research Admini													
MHRA 1611 Modification	2017-576	Cynthia Barnes-Phipps	Construction	Bo Bost	4/10/2017	<input checked="" type="checkbox"/>	\$20,500	\$20,500	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	6/7/2017	6/7/2017
Building Mossman Administration													
Mossman 136 Alterations	2018-602	Matt Takacs	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Mossman 228 Sink Installation	2018-590	Bill Chatfield	Design	Johnny Watterson	4/27/2017	<input type="checkbox"/>	\$15,000	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		12/24/2017
Mossman 281 Door Installation Estimate	2018-586	Matt Takacs	Design	Bo Bost	4/5/2017	<input checked="" type="checkbox"/>	\$3,700	\$3,700	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Mossman 3rd Floor Finish Upgrades	2017-562	John Pope	Design		3/21/2017	<input type="checkbox"/>	\$430,900	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Mossman Lobby Upgrades	2017-557	Johnny Watterson	Design	Johnny Watterson		<input type="checkbox"/>	\$0	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Music													
Music Building Bi-Directional Amplifier Installation	2018-597	John Pope	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Music Building Room 102 and Suite 220 Modifications	2016-510	Scott Noble	Construction	Bo Bost	5/5/2016	<input checked="" type="checkbox"/>	\$90,600	\$110,600	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$86,646	6/1/2017	6/7/2017
Music Library Door Upgrades	2017-534	Scott Noble	Construction	Bo Bost	10/15/2016	<input checked="" type="checkbox"/>	\$19,000	\$20,200	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$18,074	6/1/2017	6/7/2017
Music Performance Lighting Modifications	2016-500	Johnny Watterson	Construction	Johnny Watterson	10/24/2016	<input checked="" type="checkbox"/>	\$175,958	\$233,900	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$254,000	6/7/2017	6/14/2017
Building Other													
Research Space at Northridge Greenhouse	2018-593	Fred Patrick	Design		5/4/2017	<input type="checkbox"/>	\$488,500	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		5/29/2018
Building Salvation Army													
McIver Move Renovations Salvation Army Properties - 821 S Ay	2017-554	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$4,995,000	\$4,960,155	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$700,115	9/12/2017	9/12/2017
McIver Move Renovations Salvation Army Properties - 840 Neal	2017-554	Ken Pearce	Construction	Tim Rouse	11/15/2016	<input type="checkbox"/>	\$4,021,783	\$4,021,783	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$2,820,900	11/17/2017	11/17/2017
Building School of Education													
School of Ed Classroom and Hallway Painting	2018-596	Cynthia Barnes-Phipps	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Stone													
McIver Move Renovations for HHS Advising	2018-594	Scott Noble	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0		

FDC Design and Construction Renovation Project Status Report

Project Name	Project ID	Design Project Mgr	Project in Design or Construction	Construction Project Mgr	Estimate Date	Funding	Estimate Amount	Project Budget	SCO Submittal Required	Project On Hold	Bid Amount	Original Construction Completion Date	Current Construction Completion Date
Building Student Recreation Center													
1510 Walker Renovations for Peace and Conflict Studies	2016-566	John Pope	Design	Dennis Bowie	2/13/2017	<input type="checkbox"/>	\$18,700	\$18,700	<input checked="" type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Sullivan Science													
Sullivan Building Bi-Directional Amplifier Installation	2018-598	John Pope	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		
Building Surplus Warehouse													
McIver Move Renovations for DCL	2017-550	Cynthia Barnes-Phipps	Design	Dennis Bowie	2/2/2017	<input type="checkbox"/>	\$276,700	\$0	<input type="checkbox"/>	<input checked="" type="checkbox"/>	\$0	12/19/2017	
Building Taylor													
Taylor Lobby TV Installation	2017-567	Fred Patrick	Design			<input type="checkbox"/>	\$0	\$0	<input type="checkbox"/>	<input type="checkbox"/>	\$0		